

Packaged Central Plants

August 4, 2005




Agenda

- Packaged Central Plant Product
 Conchibition/Value Proposition
- Capabilities/Value Proposition
- Application
- Summary



Packaged Plant Product



Engineered Package:

- Single or Multiple Chillers
- Boilers and/or Plate & Frame HX
- Chilled water pumps (N+1)
- Condenser water pumps (N+1)
- Hot Water Pumps (N+1)
- Motor Control Centers
- Controls: DDC or PLC
- Fully Air Conditioned Enclosure
 - Optional "Convertible" versions
- Cooling Tower
- Tower support structure and piping
- Guarantees:
 - Cost (\$/ton)
 - System Efficiency (kW/ton)
 - Completion date (months)

Benefit of Packaging: Contract to Require Performance Liquidated Damages (LD's) for Efficiency, Tons, etc.



Quantitative Advantages

- <u>Cost</u> Typical installed cost savings of \$200-\$300 per ton versus field-erected systems
- <u>Schedule</u> can save up to 50% (6 months) versus typical design/bid/construct
- Industrial Quality
 - ISO 9001:2000 Manufacturing Processes
 - ✓ B31.1 Piping
- High System Efficiency
 - Chiller/Pump/Tower Optimization
- Equipment Enclosure
 - Realize use of building space once reserved for mechanical room(s)
- Compact Footprint
- Standardized O&M service and parts

Qualitative Advantages

Single-source responsibility


- Integration
- One set of submittal, P&ID, PFD documents
- Simplified project execution
- Flexible customizable to fit specific site conditions
 - Various scope options: compatible with TES, BCHP, and Cogeneration
- Portability
 - On-site as processes/needs change
 - Different sites
- <u>Guaranteed</u> and predictable performance



Innovation → Efficiency → Savings = ^ Best Value

Plant Maintenance and Serviceability


- ✓ Dry room for switchgear and controls
- Minimum 5 foot aisle between chillers
- Clearance for compressor removal
- Overhead monorail hoist (pumps)
- Removable end-walls or doors for tube access
- Internal catwalks and ladders
- Cooling tower catwalk & railing





PACK	INCE	DCEN	ΓΡΛΙ	DI /	ι <i>ΝΙ</i> ΤC——	
PACK	VAUE	U CENT				
	0000 To O	start Direct				
	2000 Ton Ce	entral Plant			TRANE —	
TAS Proposal Number: Customer Name		ding				
Customer Name		ung				
Option 1:	Field Frecte	Field Erected 2000 ton plant				
Option 1.						
Option 2:	TAS H-Serie	s with 2 x Long b	arrel simple	ex chillers		
-						
Input:						
Total Installed Tons:						
Planned Full Load:		*Use if redundand	cy exists*			
Running Full Load Tons:	2000					
		1 (MC Estimate)		Option 2 -	TAS PCP (actual)	
Concrete Slab:		0			26,250	
Chillers:		400,000			2,350,000	
Cooling Towers:		170,000			included	
Cooling Tower Structure:		48,000 96,000			included	
Pumps: Piping/Valves/Instrumentation:		370,000			included included	
Insulation:		148,000			included	
Controls:		88,000			included	
Chiller Plant Building:		320,000			included	
Startup:		37,200			included	
Commissioning:		64,000			included	
Electrical:		344,000			included	
Shipping:		74,000			90,000	
Rigging:		56,000			45,000	
Water Treatment:		35,000			35,000	
Building HVAC:		48,000			included	
Refrigerant Monitoring System:		30,000			included	
Field Labor:		170,000			130,000	
Warranty:		70,000			included	
Subcontractor Mark-up		337,230			31,500	
General Contractor Mark-up		435,815			406,163	
Construction First Cost:		3,341,245		Actual	3,113,913	
(\$/ton)		1,671			1,557	
		(ESTIMATED)			(ACTUAL)	
Performance Input:				1	0.75	
kW/Ton:		0.85				
kW/Ton: Running Load kW:		1,700			1,500	
kW/Ton:						

Net Present Cost Comparison





Packaged Plant Product Benefits

Benefit	Packaged	Conventional	
Energy Efficiency (kW/ton)	.7080	.85-1.0+	
Eliminates Need for Building	Yes	No	
Installed Capital Cost (\$/ton)	950-1500	1600-2200+	
Deployment Schedule (mos.)	6-9	18-24	
Compactness	Yes	No	
Portability	Yes	No	
Modular Concept	Yes	No	
Constructability	Simple	Complex	



Packaged Central Plant Interior



Integrated Switchgear





Pumps and Headers

_///

Accessibility



Typical Package Installation

Installation Statistics:

- 7-Man Crew
- 4 x 10 hour Days
- 4 Days per week


Plant Installed in 16 Working Days

Project Information:

- 1,200 tons Installed Now (2 x 600TR Centrifugal Chillers)
- Additional Expansion Planned (2 x Centrifugal Chillers)
- Expansion to be inside shown package and will require less than 10 days to install and require zero plant outage



Receipt, Unloading, and Setting of Modules



Internal Package & Cooling Tower Structure Major Assembly Complete





Cooling Tower scheduled for Just-in-Time Delivery and Placement





Innovation → Efficiency → Savings = ^ Best Value

1200 Ton Facility Installed Bossier City, Louisiana



29 calendar days to install



24 weeks from order to chilled water

1200 Tons – Rincon, California



Screening Options








400 Tons - Stafford, Texas

•Water-Cooled Screw Compressor Chillers

•Replaced Air-Cooled Chiller system

Delivery to Startup:9 Days



400 Ton Packaged Plant








400 Ton Packaged Plant







5000 Ton Packaged Plant – Pompano, Florida





5000 Ton Packaged Plant – Pompano, Florida



5000 Ton Packaged Plant – Pompano, Florida



Summary

Reduced first cost High-efficiency plant Lowest Life-cycle cost 🗸 Reliability Quality Reduced footprint Minimal site interference = Maximum Safety Shortened construction cycle Guaranteed performance



Best Value

Savings =

Innovation → Efficiency

Additional Information

Trey Austin

TAS Packaged Central Plants 4300 Dixie Drive Houston, Texas 77021 Tel: 713-877-8700 E-mail: taustin@tas.com Website: www.tas.com

USACE Engineering and Construction Bulletin #2004-16

